



**APRIL 2014**

To Whom it May Concern,

Work is progressing well on site, additional foundation works have been included onto the extended programme which has caused further delays. Due to this revision the revised scheduled date for completion is the first week of June.

We hope to increase production and reduce the delays in programme by adding a second crusher to site.

Should you have any queries or concerns, please feel free to contact myself Claire Bryce on 01506654845 or [claire@dem-master.co.uk](mailto:claire@dem-master.co.uk)

Your continued co-operation and understanding is greatly appreciated.

Thanks, Claire

## Programme Summary

To date we have processed, crushed and recycled locally a vast amount of waste, approximately:

19000 ton of hard-core (6F2 material)  
427 mixed waste,  
31 ton of clean timber  
10 ton of clean plastic

We are aiming for >95% recycling rate from site, a full report will be carried out on completion of the programme.

## Progress on site



if you have a problem,  
contact us on our  
24/7 emergency number  
07966167865

